

本庁舎ZEB化改修想定工程表概要

	R7				R8								R9												R10			合計 電力需要増減		
	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11		12	1
空調用熱源	撤去 ▲270kW (定格)				撤去 ▲130kW (定格)								新設 +532kW (定格)															+435kW		
													新設 +112kW (定格)																	
													撤去 ▲130kW (定格)												新設 +321kW					
照明	更新 (本館B3F~3F) ▲66kW (定格)																											▲138kW		
					更新 (本館4F~RF、高層館) ▲72kW (定格)																									
その他	二次ポンプ更新																											未定		
	温度制御・変风量制御導入				インバータ・CO2濃度制御導入								インバータ・CO2濃度制御導入																	